

## RPO TCC Project Status Report - November 2020

Sponsor	Tracking Number	CPMS Number(s)	Description	Type of Work	Status	County	Funds	Notes
ALDOT	A104	100049166; 100049167	SR-5 over Blue Girth Creek and Relief (BINs 002651 and 002650)	Bridge Replacement	Scheduled to let in late 2020 or early 2021	Bibb	Bridge	Previous 2019; Fall 2018; Fall 2019; Summer 2020
ALDOT	A105	100038413; 100038414; 100038412	SR-5 over GM&O Railroad (Abandoned) - BIN 009318	Bridge Removal	Scheduled to let in 2022	Bibb	Bridge	Previous January 2018
ALDOT	A145	100052770; 100052771;1 00052772	SR-5 from CR-58 to existing 4-Lanes 0.21 south of UD-82 (SR-6)	Add Lanes	Scheduled to be let in 2050	Bibb	NHS	
ALDOT	A166	NA	SR-5 near milepost 93-94	Add truck weigh lane	Under construction	Bibb	NA	
ALDOT	A168	NA	US-82 in Bibb County	Addition of wrong way entry signs		Bibb	NA	
ALDOT	A172	100066953; 100066955	US-82 (SR-6) over Sandy Creek (BIN 1189)	Bridge Replacement	Project let; Construction should start soon	Bibb	Bridge	Previous: Summer 2020
ALDOT	A109	100061533; 100038407; 100038406	SR-13 over Clear Creek (BIN 005845) bridge replacement and bridge removal over Southern Railroad (Abandoned) (BIN 005846)	Bridge Replacement and Bridge Removal	Scheduled to let in Winter 2022	Fayette	Bridge	Previous January 2016, 2022, 2019
ALDOT	A147	100061119	SR-18 over Deadwater Creek west of Bankston (BIN 000278)	Bridge Replacement	RR ROW issue resolved; Construction scheduled for Spring 2021	Fayette	Bridge	Previous dates: Fall 2016; Winter 2017; 2018
ALDOT	A188		SR-171 at SR-18 Northeast and Northwest parts of intersection	Widen to Aid with Truck Turning Movements		Fayette	ATRIP-II	
ALDOT	A173	100068632	SR-171 from Stough Road at MP 47.183 to the Marion County Line at MP 52.775	Resurfacing and Two Foot Widening	Let in May 2020; Will start in early 2021	Fayette	STPAA-HSIP	
ALDOT	A150	100044856; 100044858; 100044859; 100044857	US-43 (SR-171) from 23rd Street NW to Wise Road (CR-32) at CR-38	Widen, Vertical Realignment, Turn Lanes	Scheduled to be let in the Fall of 2050	Fayette	STP-AA	
ALDOT	A163	100044857	US-43 (SR-171) from 23rd Street NS to Wise Road (CR-32) at CR-38 - Widen and vertical realignment with turn lanes	Widen, Vertical Realignment, and Turn Lanes	Scheduled to be let in Fall 2050	Fayette	STPAA	
ALDOT	A175	100068371	Eutaw Courthouse Square - Near and around	Streetscape Improvements	Not started yet	Greene	IM	
ALDOT	A176	100069555	I-20/59 at SR-14 Interchange (Exit 40) in Eutaw	Partial Lighting	Project let; Delays due to pole delivery time	Greene	IM	Previous: Late 2020
ALDOT	A177	100069094	I-20/59 from SR-14 (MP 40.307) to CR-211 (MP 46.989)	Resurfacing	Scheduled to let in early 2021	Greene	IM	Previous: Summer 2020
ALDOT	A119	100049319; 100049320	I-20/59 northbound and southbound rest area renovations at Eutaw	Rest Area Rehabilitation	Scheduled to let Winter 2022	Greene	IM	Previous: 2016; Fall 2017
ALDOT	A151	100048624; 100051515; 100051516; 100048625	SR-14 from Eutaw Avenue to Constantine Street in the City of Eutaw	Realignment	Scheduled to be let in 2052	Greene	NHS	
ALDOT	A121	100060103	Greene and Pickens Counties curb and ramp installation on state routes at various locations (Sidewalks)	Curb and Ramp Installation	Scheduled to let Fall 2021	Greene and Pickens	STP-AA	Previous November 2016; 2018; Fall 2016; Spring 2020
ALDOT	A178	100068553	US-11 (SR-7) from the Tennessee-Tombigbee Waterway Bridge to the Alabama and Gulf Coast Railway Bridge	Micro surfacing	Substantially complete	Greene	STPAA	
ALDOT	A179	100070143	US-43 (SR-13) from the Eutaw City Limits to SR-14	Resurfacing and 2 Foot Safety Widening	Moved to Spring 2021	Greene	NHS-HSIP	Previous: Spring 2020
ALDOT	A180	100070185	US-43 (SR-13) from the Marengo County Line to 2.20 Miles North of CR-42 at MP 150	Patching and Thin Lift Overlay	Substantially complete	Greene	NHS	
ALDOT	A122	100060105	Hale and Perry Counties curb and ramp installation on state routes at various locations (Sidewalks)	Curb and Ramp Installation	Scheduled to let Summer 2021	Hale	STP-AA	Previous November 2016; Winter 2018; Fall 2019
ALDOT	A123	100058295	Moundville Parkway from Market Street (CR-21) to Mound Parkway in the City of Moundville	Grade, Drain, Base and Pave	Under construction; Roadway complete	Hale	STP-OA	Previous April 2015; Fall 2015
ALDOT	A181	100064688	Prairie Creek Wetland Mitigation Area	Wetland Mitigation	FY2020	Hale	STPAA	

## RPO TCC Project Status Report - November 2020

Sponsor	Tracking Number	CPMS Number(s)	Description	Type of Work	Status	County	Funds	Notes
ALDOT	A182	100070186	SR-69 from 0.73 Mile south of CR-32 to SR-60	Two Foot Safety Widening, Patching, Planing, Leveling, and Wearing	Substantially complete	Hale	STPAA-HSIP	
ALDOT	A155	100008981; 100008982; 100008980; 100008983; 100008984; 100049100	SR-69 from SR-60 to south of Moundville	Add Lanes	Scheduled to be let in 2051	Hale	STP-AA	
ALDOT	A165	100061329	Railroad crossing improvement FEF #1268 (XIV) at Norfolk Southern RR and Griffin Street in Moundville	Crossing improvement	Should start soon	Hale		Will close crossing; Previous date: Summer 2016, Fall 2016; Summer 2017
ALDOT	A183	100068527	SR-17 from 0.371 Mile north of Mormon Hollow Road at MP 260.479 to the Marion County Line at MP 266.954	Resurfacing, One Foot Safety Widening, and Centerline Scoring	Substantially complete	Lamar	STPAA	
ALDOT	A184	100068531	SR-17 from the Pickens County Line at MP 220.970 to the Millport City Limits at MP 227.000	Resurfacing and Two Foot Safety Widening	Project let; Construction should start soon	Lamar	STPAA	
ALDOT	A126	100002717; 100045191; 100002715; 100064122	SR-17 over Butahatchee River (BIN 002561) and relief bridges (BINs 002557, 002558, 002559, and 002560)	Bridge Replacement - Multiple	Scheduled to let in 2022	Lamar	Bridge	Previous; Scheduled to let in January 2022; 2019
ALDOT	A185	100068804; 100068805; 100068806; 100068807	US-278 (SR-118) over Bogue Creek (BIN 001818 and 001819)	Bridge Replacement	Survey complete; Design started; Should let in Summer 2021	Lamar	Bridge	Previous: Late 2020 or early 2021
ALDOT	A130	100049165; 100060609; 100060610	SR-14 over Lubdub Creek (BIN 002672)	Bridge Replacement	Utility phase delayed until December 2020; Scheduled to let February 2021	Pickens	Bridge	Previous 2016, 2019, 2018; Fall 2019; Spring 2020; Summer 2020
ALDOT	A186	100068626	SR-17 from just north of 8th Avenue (MP 210.425) to south of Beaver Creek Road (MP 215.7)	Resurfacing, 1.5 Safety Widening, and Center and Edgeline Scoring	Underway	Pickens	STPAA-HSIP	
ALDOT	A187	100068630	SR-17 from Beaver Creek Road at MP 215.70 to the Lamar County Line at MP 220.970	Resurfacing and Two Foot Safety Widening	Underway	Pickens	STPAA-HSIP	
ALDOT	A132	100055681; 100002629; 100002628	SR-17 over Kilpatrick Creek (BIN 001933)	Bridge Replacement	Scheduled to let in 2022	Pickens	Bridge	Previous January 2017, 2022; 2020
ALDOT	A134	100032475; 100032478; 100032473; 100032474	US-82 (SR-6) from west of Gordo to the Tuscaloosa County Line (Gordo Bypass)	Add Lanes - Grade, Drain, Base, Pave, and Bridge	Under construction; grade, drain and bridge should be complete in Spring 2021; Base and pave should start late 2021	Pickens	NHS	Previous: Fall 2019; November 2016
ALDOT	A156	100061126	SR-14 over Blubber Creek west of Aliceville (BIN 003677)	Bridge Replacement	Utility relocation is about to begin; Construction is scheduled to let in Spring 2021	Pickens	Bridge	Previous: Fall 2017, Spring 2018; Summer 2018; Fall 2018; Spring 2019; Summer 2019; Spring 2020
ALDOT	A158	100052824; 100052826; 100052827; 100052828	SR-14 from 1.2 miles west of CR-78 to SR-17	Relocation	Scheduled to be let in 2049	Pickens	STP-AA	

## RPO TCC Project Status Report - November 2020

Sponsor	Tracking Number	CPMS Number(s)	Description	Type of Work	Status	County	Funds	Notes
ALDOT	A159	100052829; 100052831; 100052832; 100052833	SR-14 from SR-17 southeasterly to SR-14 south of Aliceville City Limits	Relocation	Scheduled to be let in 2049	Pickens	STP-AA	
ALDOT	A135	100059708; 100059709	I-20/59 from 0.25 miles south of US-82 (SR-6, McFarland Boulevard East) to 0.75 miles south of CR-85 (Buttermilk Road)	Add Lanes and Replace Bridge	Delayed due to arch issues; Could be complete by Summer 2021	Tuscaloosa	NHS	4002.1 MPO number; Previous Spring 2016; December 2017; Fall 2017
ALDOT	A138	100039473	I-20/59 from east of I-359 to US-82 (SR-6, McFarland Boulevard East)	Add Lanes Part and Resurface Part	If arch bridge is completed on time, the construction is scheduled to let in the Summer of 2021	Tuscaloosa	NHS	4001 MPO number; Previous November 2018; April 2018, 2017; Spring 2018; Spring 2019; Summer 2020
ALDOT	A139	100049354	I-20/59 from Greene County Line to CR-10 (Holly Springs Lane)	Resurfacing	Resurfacing complete; Slope repair ongoing	Tuscaloosa	IM	3005 MPO number
ALDOT	A143	100060977	I-20/59 from Tuscaloosa County Line to 0.25 mile south of McFarland Boulevard East (US-82, SR-6)	Guide Rail Installation	Scheduled to let November 2020	Tuscaloosa	IM	Previous: Spring 2019
ALDOT	A144	100049318	I-20/59 at Brookwood Rest Areas - North and South Bound	Rest Area Rehabilitation	Scheduled to let Fall 2024	Tuscaloosa	IM	Previous date: Fall 2016; Summer 2017; Summer 2018
Bibb County	B120		CR-2 from SR-25 to SR-139	Resurfacing, Leveling, Striping/Marking	Anticipated letting date 4/30/21	Bibb	Rebuild Fed Aid	
Bibb County	B121		CR-9 in isolated areas	Surface preparation, Resurfacing	Not yet let. Reevaluating affordability.	Bibb	Rebuild	
Bibb County	B122		CR-22 from CR-12 to CR-21	Full Depth Reclamation; Resurfacing	Not yet let. Reevaluating affordability.	Bibb	Rebuild	
Bibb County	B102	100060293	CR-36 from Chilton County Line to US-82 (SR-6)	Resurfacing	Complete but not closed as of 10/27/2020	Bibb	STP-ATRIP	R.A.M.P.
Bibb County	B110	100069407	CR-51 from SR-219 to the Perry County Line (BCP 04-01-18)	Resurfacing, Guardrail, Traffic Stripe, and Raised Pavement Markers	Project is now nearly complete.	Bibb	FLAP Fed Aid	
Bibb County	B108		Seven county bridges	Super and Sub-structure painting	Complete but not closed as of 10/27/2020	Bibb	BR	Federal Aid
Fayette County	F123		Bobo Road	Grade, Base, Drain, Pave (AKG), Striping/Marking	Not Started, no let date	Fayette	Rebuild	
Fayette County	F130		CR-4 from CR-1 to SR-159	Spot Patching and Leveling		Fayette	Rebuild	
Fayette County	F131		CR-6 from Lamar County Line to SR-96	Patching, Leveling, Resurfacing, and Traffic Striping		Fayette	FAX	
Fayette County	F132		CR-9 from SR-18 to end of pavement	Spot Patching and Leveling		Fayette	Rebuild	
Fayette County	F133		CR-24 from CR-49 to SR-129	Spot Patching and Leveling		Fayette	Rebuild	
Fayette County	F134		CR-30 from North River to SR-18	Patching, Leveling, Resurfacing, and Traffic Striping		Fayette	FAX	
Fayette County	F135		CR-89 from CR-35 to CR-26	Spot Patching and Leveling		Fayette	FAX	
Fayette County	F136		CR-108 from CR-16 to Fayette City Limit	Spot Patching and Leveling		Fayette	Rebuild	

## RPO TCC Project Status Report - November 2020

Sponsor	Tracking Number	CPMS Number(s)	Description	Type of Work	Status	County	Funds	Notes
Fayette County	F137		CR-136 from SR-129 to SR-102	Spot Patching and Leveling		Fayette	Rebuild	
Fayette County	F122	100060330; 100065495	Reed Road (CR-451) over Kirk Branch (BIN # 8691)	Bridge Replacement	Not Started, no let date	Fayette		
Greene County	G114		Clinton Road 0.41 miles	Resurfacing	Started and will likely complete; Funding issue	Greene	Rebuild	
Greene County	G115		CR-18 from US-43 to Trout Lane	Resurfacing		Greene	Rebuild	
Greene County	G116		CR-41 from US-43 to CR-28	Resurfacing		Greene	Rebuild	
Greene County	G108	100060906	CR-60 from CR-208 to CR-191	Resurfacing	Subdivided project	Greene	STP-ATRIP	Previous: early 2016; April 2016; 2019
Greene County	G117		CR-60 1.87 miles	Widening, Resurfacing, Striping	Received notice to proceed; Set up preconstruction meeting soon	Greene	Rebuild	Formerly G113
Greene County	G118		CR-60 0.93 miles	Widening, Resurfacing, Striping	Received notice to proceed; Set up preconstruction meeting soon	Greene	Rebuild	Formerly G113
Greene County	G119		CR-69 1 Mile from CR-20 to CR-69	Resurfacing		Greene	Rebuild	
Greene County	G112	100068599	CR-69 over Mcconnico Creek (BIN 005106 Replace and 005107 Repair) (GCP 32-02-18P)	Bridge Replacement	Waiting on consultant to complete paperwork to bid the project	Greene	Rebuild	
Greene County	G120		CR-76 from US-11 for 1.5 miles	Resurfacing		Greene	Rebuild	
Greene County	G121		CR-133 from I-20/59 bridge to CR-131	Resurfacing		Greene	Rebuild	
Hale County	H121	10060339	Greer Creek Road (CR-40) over tributary to Greer Creek (BIN 6854)	Bridge Replacement	Scheduled to let December 2020	Hale	BR-ATRIP	R.A.M.P.; Previous date: 2016; 2018; October 2019; July 2020
Hale County	H120	100060338	Greer Creek Road (CR-40) over tributary to Greer Creek (BIN 5029)	Bridge Replacement	Scheduled to let December 2020	Hale	BR-ATRIP	R.A.M.P.; Previous date: 2016; 2018; October 2019; July 2020
Hale County	H118	100060343	Greer Creek Road (CR-40) over Greer Creek (BIN 5030)	Bridge Replacement	Scheduled to let December 2020	Hale	BR-ATRIP	R.A.M.P.; Previous date: 2016; 2018; October 2019; July 2020
Hale County	H122	100061329	Griffin Street at Norfolk Southern Railroad in Moundville (REF# 1268 XIV-R)	Railroad Crossing Improvement	Will start after Moundville Parkway complete	Hale	RRHAZ	Previous: 2015; 2016
Hale County	H127	100068958	CR-44 from SR-69 to CR-50 (HCP 33-03-18)	Widen, Resurface, Stripe	Construction will start August 2020	Hale	STPNU	Previous date: March 2020; December 2020
Lamar County	L111		Aberdeen Road near bridge over Wilson Creek	Leveling	FY2021	Lamar		
Lamar County	L115		County Lake Road (CR-21) from Aberdeen Road to SR-18	Resurfacing	Under Construction	Lamar	HRRRR	
Lamar County	L118		CR-15 from SR-17 to Marion County Line	Resurfacing	Scheduled to let Spring 2021	Lamar		

## RPO TCC Project Status Report - November 2020

Sponsor	Tracking Number	CPMS Number(s)	Description	Type of Work	Status	County	Funds	Notes
Lamar County	L110	100069573	CR-49 at Blowhorn (#4247), Yellow Relief (#4248, #4249), Yellow (#4250); CR-21 at Ealon Branch (#4527), Cut Bank (#6869); CR-36 at Tributary (#4529); CR-41 at Mill (#4746), Tributary (#4747); CR15 at Dry (#6871); CR-35 at Lost Reed (#9948)	Install Guardrails and End Anchors	Rescheduled to let January 2021	Lamar	Rebuild	Previous: August 2020
Lamar County	L109		CR-9 from Mississippi State Line to Vernon City Limit	Resurfacing	Completed but not closed as of 6/30/2020	Lamar		
Lamar County	L112		Fellowship Road from Yellow Creek Road to Old 18	Full Depth Reclamation, Surface Treatment, Striping/Marking	Scheduled to let Fall 2021	Lamar		
Lamar County	L113		Fernbank Road from Mississippi Line to Mud Creek Road	Patching, Surface Treatment, Striping/Marking	FY2021	Lamar	Rebuild	Previous: Fall 2020
Lamar County	L114		Lost Creek Road from Mississippi Line to SR-17	Patching, Surface Treatment, Striping/Marking	Scheduled to let Fall 2021	Lamar		Previous: Fall 2020
Lamar County	L116		Mud Creek Road (CR-67) from CR-9 to CR-12	Resurfacing	Let August 2020	Lamar		
Lamar County	L117		Mulberry Road from Willow Road to CR-36	Patching, Surface Treatment, Striping/Marking	Scheduled to let Fall 2021	Lamar	Rebuild	Previous: Fall 2020
Pickens County	P100	100060390	1st Avenue (Gordo City Dump Road) over Little Bear Creek (BIN 13674)	Bridge Replacement	Under Construction	Pickens	BR-ATRIP	R.A.M.P.; Previous date: 2016
Pickens County	P130		Bains Road from CR-53 to Tabernacle Road	Resurfacing		Pickens	Rebuild	
Pickens County	P123		Benevola Road (CR-63) from US-82 southward for 7 miles	Resurfacing	Should be let in August 2019	Pickens		
Pickens County	P124		CR-1 from SR-32 to Mississippi Line	Base Failure Repair, Stripe, Patching		Pickens	Rebuild	
Pickens County	P125		CR-26 from SR-86 to CR-75	Leveling. Base Failure Repair		Pickens	Rebuild	
Pickens County	P126		SR-27 from CR-30 to County Line	Leveling. Base Failure Repair		Pickens	Rebuild	
Pickens County	P127		CR-49 from US-82 to CR-57	Leveling. Base Failure Repair		Pickens	Rebuild	
Pickens County	P122		CR-75 from CR-26 to CR-30	Resurfacing	Under Construction	Pickens	FAS	
Pickens County	P128		CR-75 from CR-30 to CR-34	Leveling. Base Failure Repair		Pickens	Rebuild	
Pickens County	P129		CR-76 from SR-159 to County Line	Leveling. Base Failure Repair		Pickens	Rebuild	
Pickens County	P119	100042877	Pickens County Airport - Purchase and install drain pipe, remove obstructions, and windsock	Airport Improvement	Under Construction	Pickens	AERO	